


WESTREN RAILWAY

Progress Report of Production of Monoblock PSC BG Line Sleeper against Railway Board's Contract No. CS-169/2016 for the month of March, 2018 for the week ending 31.03.2018

| Sr. No. | Name of the Sleeper factory with works address | Orderd Quantity for 2 years | Target for F.Y 2017-18 | Status of Production | | | Total Production Against Contract |
|---------|--|-----------------------------|------------------------|----------------------|--------------|-------------------------|-----------------------------------|
| | | | | During week | During Month | Cumulative for FY 17-18 | |
| | 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| 1 | M/s- Usha Prestressed Sleeper Udyog, <u>Godhira</u> | 409278 | 204639 | 5281 | 19593 | 239349 | 290895 |
| 2 | M/s- Mani Bahi & Brothers, <u>Kharsaliya</u> | 340093 | 170047 | 4284 | 17136 | 194616 | 255204 |
| 3 | M/s- S.Subrahmaniyam & Co- <u>Kharsaliya</u> | 425185 | 212593 | 5377 | 22014 | 237123 | 287115 |
| 4 | M/s- Vaman Prestressing Co. Pvt. Ltd, <u>Digsar</u> | 369576 | 184788 | 3283 | 15663 | 202733 | 257312 |
| 5 | Ms/- Patil Rail Infrastructure Pvt. Ltd, <u>Udwada</u> | 413868 | 206934 | 4793 | 21608 | 198922 | 283529 |
| | Total | 1958000 | 979001 | 23018 | 96014 | 1072743 | 1374055 |


 Dy. Chief Engineer (Track Supply)
 HQ Office : Western Railway
 Churchgate, Mumbai - 400 020.
 उप मुख्य अभियंता (टी.एस.)
 प्रधान कार्यालय, पश्चिम रेलवे
 चर्चीट, मुंबई - 400 020.